

NECP



SCHOOL PROJECT COMMUNITY UPDATE

January 2022 Update

Construction Activities

- Interior demolition of walls, ceilings, MEP systems, and floors
- Additional site work & Interior Footings
- Demolition of exterior wall for new entrance
- Slab cutting, shoring & soil preparation for new interior footings

Upcoming Activities

- Excavate and pour new foundations for new elevator pit
- Existing masonry shear reinforcement & placing new CMU shear walls
- Level 2 Ductwork and Framing

Consultant Team

Hill International – Owner’s Project Manager

Arrowstreet – Architect

M. O’Connor Contracting – General Contractor

Contacts

For general project inquiries:

Alex Valcarce – City of Newton Project Manager

(617) 796 - 1600



Overall Construction Schedule

Oct. 2021

Ground Breaking

Fall 2022

Substantial Completion

Fall 2022

Occupy School

For project updates, please visit: <https://www.newtonma.gov/government/public-buildings/capital-projects-investing-now-for-newton-s-future/school-projects/necp>