

# NECP



# SCHOOL PROJECT COMMUNITY UPDATE



## February 2022 Update

### Construction Activities

- Placement of new CMU shear walls & reinforcing of existing CMU walls
- Placement of CMU shafts for new MEP systems
- Excavation and pouring of foundations for new elevator pit
- Beginning of layout and rough in for MEP systems

### Upcoming Activities

- Excavate and pour new foundations for new exterior wall along Albemarle Road
- Continue placing new CMU shear walls
- Place foundations for new interior columns
- Prepare for arrival and install of new precast plank floor structure
- Install new storm water infiltration system

### Consultant Team

Hill International – Owner’s Project Manager

Arrowstreet – Architect

M. O’Connor Contracting – General Contractor



### Contacts

For general project inquiries:

Alex Valcarce – City of Newton Project Manager  
(617) 796 - 1600

### Overall Construction Schedule

Oct. 2021	Ground Breaking
Fall 2022	Substantial Completion
Fall 2022	Occupy School

For project updates, please visit: <https://www.newtonma.gov/government/public-buildings/capital-projects-investing-now-for-newton-s-future/school-projects/necp>