

# NECP



# SCHOOL PROJECT COMMUNITY UPDATE



## October 2022 Update

### Construction Activities

- Continue site work including: remaining sidewalks, moving of playground equipment, landscaping, final curbs, and porous paving
- Began new MCT flooring at Levels 1 & 2
- Finishing up installation of exterior & interior ACM panels, exterior flashing & sealant, interior glass & millwork
- Finished install of new light fixtures and mechanical devices
- Continue controls, fire alarm, and fire protection installation

### Upcoming Activities

- Interior and Exterior Signage
- Continue interior finishes including starting carpeting, rubber base, and specialties
- Finishing up sitework including final course of asphalt and line stripping
- FF&E delivery and installation

### Consultant Team

Hill International – Owner’s Project Manager

Arrowstreet – Architect

M. O’Connor Contracting – General Contractor



### Contacts

For general project inquiries:

Alex Valcarce – City of Newton Project Manager  
(617) 796 - 1600

### Overall Construction Schedule

Oct. 2021

Ground Breaking

Fall 2022

Substantial Completion

January 2023

NECP Opens

For project updates, please visit: <https://www.newtonma.gov/government/public-buildings/capital-projects-investing-now-for-newton-s-future/school-projects/necp>